


## Duct Sealing Performed For:

		<b>AEROSEAL CASE ID:</b> 5414
		<b>SYSTEM DESCRIPTION:</b> ArmStrong Air
		<b>SEAL DESCRIPTION:</b> test run 2
		<b>HARDWARE:</b> HomeSeal Connect
<b>DATE:</b> 9/21/2020	<b>BUILDING TYPE:</b> (unknown building type)	<b>TECHNICIAN:</b> Joe Raleigh

## Overall Sealing Results:

### BEFORE SERVICE

**208.8 CFM of Leakage**, equivalent to a  
**39.4 Square Inch Hole** or  
**21% of the system capacity of 1000.0 CFM**


### AFTER SERVICE

**18.2 CFM of Leakage**, equivalent to a  
**3.4 Square Inch Hole** or  
**1.8% of system capacity**

This corresponds to a  
**91% Reduction**  
**in Duct Leakage**

**NOTE:** Duct leakage results are calculated in Cubic Feet per Minute (CFM) measured at a STANDARD OPERATING PRESSURE of 25 Pa.

## AeroSeal Sealing Progress:



## Duct Sealing Performed By:



**Capital Heating and Cooling**  
w134 n5368 Campbell Dr  
Menomonee Falls, WI 53051  
Phone: 2623832289